


NORMALIZACION CRUCE LINEA DE CONDUCCION PSPI SOBRE PUENTE RIO NIGUA, PROVINCIA SAN CRISTOBAL

ID	Task Name	Duration	Start	Finish	Predecessors	2020							
						4th Quarter			1st Quarter			2nd Quarter	
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	NORMALIZACION CRUCE LINEA DE CONDUCCION PSPI SOBRE PUENTE RIO NIGUA	60 days	Mon 13/01/20	Fri 03/04/20									
2	INICIO	0 days	Mon 13/01/20	Mon 13/01/20									
3	VALLA ANUNCIANDO OBRA	1 day	Mon 13/01/20	Mon 13/01/20	2								
4	CAMPAMENTO	4 days	Tue 14/01/20	Fri 17/01/20	3								
5	CRUCE DE PUENTE LÍNEA DE IMPULSIÓN Ø20" - ACERO SCH 20 (EN CRUCE RÍO NIGUA)	35 days	Mon 20/01/20	Fri 06/03/20	4								
6	CONSTRUCCION DE COCINA Y BAÑO	20 days	Mon 09/03/20	Fri 03/04/20	5								
7	MUROS DE GAVION PARA PROTECCION ESTACION DE BOMBEO	35 days	Mon 17/02/20	Fri 03/04/20	5SS+20 days								
8	FIN	0 days	Fri 03/04/20	Fri 03/04/20	7								



Project: CRONOGRAMA PSPI
Date: Thu 07/11/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			